



NORTHERN RAILWAY

Office of the Sr. DEE (OP),
N.R., DRM Office, Firozpur.

No.516-M/O/M-I/ Special Drive/25

Date: - 30.03.2026

DEE/OP/FZR

AEE/OP/FZR, AEE/RSO/LDH & AEE/Tr/ASR.

All CCC/ FZR, LDH, JUC & ASR.

All CLIs FZR Divn, CTC/FZR

Corrigendum-11

Sub: -Corrigendum to the signal Location Booklet/RSO/FZR for the year-2025-26.

Ref: - SSE/Signal/W/LDH Letter no-2/RA/Sig/TRA/2026, dated 27.03.2026.

In reference to the above, it is stated that the following new signals have been installed and commissioned for Replacement of signaling gears with Electronic Interlocking (E.I) at Tangra on JUC-ASR section of FZR Division.

In context with the above, the 11th corrigendum is being issued to the signal location booklet/RSO/FZR-2025-26 at page No. 1 & 5 is as uunder: -

DN DIRECTION

Sr. No.	Signal Name	Signal No	Location	Remark
1.	DN Gate Signal of LC-37	2SW/AA20	488/28-26	No Change
2.	DN Distant Signal	A-20	487/22-20	3 Meters.
3	DN Home Signal	S-20	486/26-24	3 Meters.
4	DN Main Line Starter Line No-2	S-4	485/26-24	3 Meters.
5	DN Loop Line Starter Line No-1	S-6	485/26-24	11.3 Meters.
6	DN Adv Starter	S-2/A2SW	485/10-9	13 Meters.
7	DN Gate Signal of LC-39	2SW	484/6-4	3 Meters.

UP DIRECTION

Sr. No.	Signal Name	Signal No	Location	Remark
1	UP Double Distant Signal of LC-39	AA1SW	481/15-17	New Signal
2	UP Gate Distant Signal of LC-39	A1SW	482/15-17	30 Meters.
3	UP Gate Signal	1SW/A1	483/17-19	30 Meters.
4	UP Home Signal	S-1	484/27-29	125 Meters.
5	UP Main Line Starter Line No-3	S-17	486/9-11	15 Meters.
6	UP Adv Starter	S-19	486/23-25	4 Meters.
7	UP Loop Line Starter Line No-4	S-15	486/7-9	4 Meters.
8	UP Loop Line Starter Line No-5	S-13	486/7-9	New Signal

फिरोजपुर मंडल के सभी क्लॉबी के सभी लोको पायलट एवं सहा.लोको पायलट इस सेक्शन के उपरिलिखित सेक्शन एवं स्टेशन पर लगाये गये नए सिगनल तथा सिगनल की बदली हुई लोकेशन को नोट करें और स्टॉक स्पीड, सिगनल के आस्पेक्ट के अनुसार, सभी गति प्रतिबंधों (PSR/TSR) का अनुपालन करते हुए सुरक्षित गाडी कार्य करें।

इसके अतिरिक्त मंडल के सभी मुख्य लोको निरीक्षको अपने नामित LP तथा ALPs को उपरोक्त सन्दर्भ में काउंसलिंग करें एवं फूट प्लेट के दौरान निर्देशों के अनुपालन होना सुनिश्चित कराये और साथ ही साथ एफएसडी को भी नए सिगनल के अनुसार UPDATE करवाये। स्टाफ काउन्सलिंग की रिपोर्ट मण्डल कार्यालय में दिनांक 15.04.2026 तक अवश्य भिजवाएं।


वरिष्ठ मंडल विधुत अभियंता(ओ.पी.)
उत्तर रेलवे,फिरोजपुर

Copy to:- 1. Sr.DEE/RSO/UMB &NDLS for kind information and necessary action please.

2.Sr DEE/Tr/JAT for kind information and necessary action please.

Date - 30/3/26

SHED NOTICE

NO - 21 RK/SK/TRA/2026 | Caution Order

Sr DEE/TRD

Northern Railway

F2R

Sub: Commissioning of New Signal at Tangra Station in C/M EI Tangra

The EI at Tangra Station is going to be commissioned at 30.3.26. Therefore all Diesel shed, Electric shed, Lobbies and running rooms of F2R and adjoining divisions to be informed so that drivers working in this station-section get fully aware of New Signals which will be introduced at Tangra station after declaring it interlocked. The location of new signals are as under :-

UP-Direction

<u>S.No.</u>	<u>SIGNAME</u>	<u>Signo.</u>	<u>Location</u>	<u>Distance from old Signal</u>
1.	Up double Distant Signal of LC-39 (Newly Installed Signal)	AA1SW	481/15-17	—
2.	Up Distant Signal of LC-39	A1SW	482/15-17	30 mtr
3.	Up gate Signal of LC-39	1SW/A-1	483/17-19	30 mtr
4.	Up home Signal of TRA	S-1	484/27-29	125 mtr
5.	Up main line starter of line no 3	S-17	486/19-21	15 mtr
6.	Up advance starter	S-19	486/23-25	4 mtr
7.	Up loop line starter (Line no 4)	S-15	486/7-9	4 mtr
8.	Up loop line starter (Line no 5) (Newly Installed Signal)	S-13	486/7-9	—

Rep
30/3/26/2026


DN DIRECTION

<u>S.NO.</u>	<u>SIG NAME</u>	<u>SIG NO.</u>	<u>Location</u>	<u>Distance From old Signal</u>
1.	DN Gate Signal of LC-37,	2SW/AA20	489/28-26	-
2.	DN distant Signal of TRA	A-20	487/22-20	-3M
3.	DN Home Signal of TRA	S-20	486/26-24	-3 MTR
4.	DN Line no 2 Mainline Starter	S-4	485/26-24	3MTR
5.	DN advance Signal	S-2/A2SW	485/10-9	-13 MTR
6.	DN Gate Signal of LC-39	2SW	484/6-4	-3M
7.	DN Loop Line no 1 Starter	S-6	485/26-24	11.3 MTR

The caution order will be cancelled automatically after 90 days

TRA CML BTR JHL C/CML JUL
 50 36 26 64 24 83

LDH ASR
 87 24


 J. Kumar
 S.M.T.D.

Ref
 SSE/SIG/W/LDN
 Under Dy CSTE/W/FOH